

TIME EXTENSION PROPOSAL

Sr No	Item	Description	Remarks
1	Name of the Work	Improvements to roads & drainage middle and Giddanna house road at - G. dasarahalli ward no-15	
2	Estimate Cost	Rs 200000/-	
3	Work Code	P-Code: 1731	
4	Job Code	OE-18-000017	
5	A S No.	EE/DP/AA/561/17-18 dtd 29-11-2017	
6	T S No	EE/DP/73/1603/17-18 dtd 06-11-2017	
7	Work Order/Agreement No	EE/DP/WH/308/17-18	
8	Tender Premium	N/A	
9	Stipulated Time for completion of Work	30 days	
10	Targeted Monthly progress		
11	Progresses Achived Till date	26/7/2018	
12	Reasons for Delay	DATE 26/8/2018 (Election) Code of Conduct	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation	Consider Extension of time without penalty	
15	Executive Engineer's Recommendation		
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	As recommended by the Govt Engineer	
18	Time Extension Granted		
19	Conditions imposed if any		

[Signature]
Asst. Engineer,
Ward no. 15

Asst. Executive Engineer,
Sub Division
[Signature]
ಬಿ.ದಾಸರಾಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬೆಂಗಳೂರು, ದೆಹಲಿ
ಕರ್ನಾಟಕ

[Signature]
EXECUTIVE ENGINEER
B. Dasarahalli Division, Bangalore
Dasarahalli Division, Bangalore-560057